



OKLAHOMA CITY COMMUNITY COLLEGE

SOLICITATION FOR BID ADDENDUM NOTICE

RFP NO. 2-SFB-23-010

ISSUED 06/28/22

CLOSING DATE 07/20/22

CLOSING TIME: 2:00 PM CST

Request for Proposal issued by Oklahoma City Community College for Data Center Cooling System.

NOTE: *If your company will not be responding, please notify Purchasing and no further addenda will be sent. See original Request for Proposal for Purchasing contact name and email for this solicitation.*

ADDENDUM #3 – Dated 07/13/2022

This addendum has been issued based on additional information and questions asked per the site visit held on July 12, 2022 regarding this bid.

1. re we to provide additional ceiling return grilles, if so how many?
Contractor to provide ceiling return grilles, number and placement to be determined by contractor for maximum system efficiency and control. Ceiling return grilles are to be of 2'x2', white lay-in metal to match existing.
2. There was discussion about providing new floor grilles, if this is the case can you advise how many and who the supplier is for the floor grilles?
After further discussion no additional floor grilles will be required, our current floor grilles are designed to accommodate 20 tons of cooling.
3. I have one questions concerning the temporary cooling. We wanted to rent (2) 5 ton spot coolers and they require a drain. Is there drain somewhere close or in the data room?
The 15 ton data aire unit to be removed within this project uses a drain for condensate, please plan to utilize accordingly.
4. We would also like to submit a bid using Climateworx International units which have a 30 week lead time compared to Liebert's 52 week lead time.
We would like to remain with Liebert equipment for the following reason:
 - Local parts and service availability 24/7, R.B. Akins Company

Purchasing Department

Phone 405-682-7593 – Fax 405-682-7568 – 7777 South May Avenue, Oklahoma City, OK 73159