



OKLAHOMA CITY COMMUNITY COLLEGE

SOLICITATION FOR BID ADDENDUM NOTICE

RFP NO. 2-SFB-23-010

ISSUED 06/28/22

CLOSING DATE 07/20/22

CLOSING TIME: 2:00 PM CST

Request for Proposal issued by Oklahoma City Community College for Data Center Cooling System.

NOTE: *If your company will not be responding, please notify Purchasing and no further addenda will be sent. See original Request for Proposal for Purchasing contact name and email for this solicitation.*

ADDENDUM #2 – Dated 07/12/2022

This addendum has been issued based on additional information and questions asked per the site visit held on July 12, 2022 regarding this bid

1) Additional Information

- Lightening Protection to be installed on rooftop condensers as necessary per code
- Install return plenums on the two new 10-ton systems and stub into the ceiling for an open plenum return system. Ceiling grid and tiles to be reinstalled around the plenum addition.
- The two 5 ton temporary cooling systems to be chilled water and tapped off the existing chilled water piping located on the existing 15 ton system. Taps with isolation valves to be left in place for future emergency hookups. Temporary cooling systems to be removed by contractor upon project completion.

2) Questions

- Can the existing copper refrigerant lines be reused: **Existing copper lines to be removed and new copper lines to be installed.**
- Can the 15 ton return duct be abandoned in the ceiling: **The 15 ton return plenum is to be removed above the unit, the remaining ductwork will be abandoned above the ceiling, the flexible duct is to be removed from the abandoned duct where attached to existing return grills.**